



Committee of the Whole

Meeting Date: **October 11, 2022**

Submitted by: **Ryan Hillinger, C.E.T., Engineering Supervisor**

SUBJECT: **Road Department Construction Update – October 11, 2022**

BACKGROUND:

This report represents the physical accomplishments in the field and does not represent the engineering and planning. The report is divided into individual projects and contracts that are a part of most individual projects. Numbers given are as of Sept 30, 2022.

Road Project	Location	Completion
Road 3	Brigham Road to City of London	95%
Road 19	County Road 81 to Ailsa Craig	95%
Road 22	County Road 39 to City of London	15%
Road 59	Highway 7 to Granton	100%
Road 78	County Road 74 to County Road 32	70%

Project	Location	Completion
Weed Spraying	Various Roads	100%
Cold in Place Recycling	Various Roads	100%
Concrete work	Various Roads	85%
Paving	Various Roads	65%