



# Glendon Drive Roundabout Update

January 14, 2025

# Overview

## **Project Schedule:**

**Construction Start Date:** September 9, 2024  
**2024 Interim Completion Date:** November 15, 2024 **(roundabout fully operational!)**

**Winter Shut Down:** December 21, 2024

**Resumption of Work:** Spring 2025

**Final Completion:** August 2025

**Project Budget: approx. \$6,200,000**

# STAGE 1





# STAGE 2



# STAGE 3



# 2025

## Work Planned for 2025

- Construction of Glendon Drive from Springfield Way to the west project limits.
- Realignment of old Coldstream Road and development of a new cul-de-sac at Old Coldstream Road.
- Construction of (new) Coldstream Road and Springfield way
- Installation of sidewalks and multi-use pathways
- Landscaping and permanent streetlighting installation.
- Final surface paving

# Questions

